FOR THE WEEK OF March 12TH – MARCH 18TH,2017

The contractor will be working on the Barclay side of the roundabout. Barclay will remain closed for approximately 4-5 weeks while the contractor performs excavation, places base rock, installs curbs & sidewalks, paves, etc. in order to complete the Barclay side of the roundabout. For the week of March
12th-March 18th
 the contractor will continue to work within the Barclay closure area. They will continue installing storm drainage facilities, finishing subgrade, and placing base rock. The contractor will be working daily all week with some minimal night work to complete utility connections. No traffic delays are expected other than those attributed to the Barclay detour.

PLEASE SEE PAGE 2 FOR BARCLAY DETOUR

